

10 Aug 84

Memorandum to File: P-354  
81-C-1647 High Explosive Magazine-UCD Inspection


1. We need to initiate building no. signs for the magazines.
2. A weep hole will be placed at base of metal guard shack on the low side of the concrete slab base.
3. Bill Wicks (ROICC Inspector) ask if we would consider getting BMO personnel to install government furnished hasps that have not arrived yet? I told him that until the contract completion date (10 Sept 84) was reached, I felt it was contractors responsibility, but would make you aware of his request.
4. Several bolts securing steel frames for rolling doors did not show the ideal 2 to 4 threads after nuts were tightened. Lt. Krugg (ROICC) said that the contractor would tighten them if needed and they would be accepted as noted.
5. Gap at corner of metal fascia was noted and will be caulked accordingly.
6. Sealer hardener is noted in the contract spec. for "areas specified" no areas, specifically the Magazine slabs, were designated. Should I initiate something to have them sealed?
7. Miscellaneous screws were found unsecured in weather stripping - these were being corrected as noted.
8. Larry Farina (ROICC Elect Inspector) was in process of checking punch items from previous walk through.
9. Pending satisfactory completion of ground resistance tests UCD will be dated 10 August 1984.
10. Silt fence to the left of entrance gate has been left in place along ditch bank. MSgt Harlan was agreeable to leaving it until vegetation is established and at a later date they will dispose of it.
11. Electrical hand hole is holding water. It has been established that high water table in area lends itself to that condition and ROICC feels that contractor has fulfilled his responsibilities.
12. Apparent conflict in drawings, regarding photo cells of ext. lights, being worked out between contractor and ROICC office.

Those in attendance:

MSgt Harlan  
SSgt Beopple  
Lt. Krugg  
Larry Farina  
Bill Wicks  
M. Briley

R.N. ROUSE Rep - Tim (Prime Contractor)  
CAPE FEAR ELECT. PERSONNEL (SUBCONTRACTOR)

*M. Briley*



3.2 TURF ESTABLISHMENT PERIOD:

3.2.1 General: The turf establishment period will be in effect until the turf is mowed three times. A stand of turf is defined as 95 percent ground cover of the established species. The Contractor is responsible for the establishment and proper care of a stand of turf over the entire seeded area.

→ 3.2.2 Maintenance During the Establishment Period: Mow the seeded area to an average height of 2 inches whenever the average height of the grass becomes 4 inches. Remove excess clippings, eradicate weeds, water, fertilize, overseed, and perform other operations necessary to promote the growth of grass.

3.3 FINAL ACCEPTANCE:

3.3.1 General: Final inspection and acceptance will be at the end of the turf establishment period. Acceptance will be based upon a satisfactory stand of turf as defined in paragraph titled, "TURF ESTABLISHMENT PERIOD."

3.3.2 Replanting: In areas which do not have a satisfactory stand of turf, replant within planting dates as directed by the Contracting Officer.

\*\*\* END OF SECTION \*\*\*

